*The Honorable*
**LOURDES A. LEON GUERRERO**
***Maga' Håga · Governor***

*The Honorable*
**JOSHUA F. TENORIO**
***Sigundo Maga' Låhi · Lieutenant Governor***

public works
DIPATTAMENTON CHE'CHO' PUPBLEKO
**VINCENT P. ARRIOLA**
***Director***
**JESSE G. GARCIA**
***Deputy Director***

35GL-20-1509
Speaker Tina Rose Muña Barnes

FEB 04 2020
Time 2:38 AM (X)PM
Received By:

The Honorable Tina Muna Barnes
Speaker
*I Mina'trentai Singko no Liheslaturan Guåhan*
35th Guam Legislature
Committee on Public Accountability, Human Resources, and the Guam Buildup
Guam Congress Building
163 Chalan Santo Papa
Hagåtña, Guam 96910

Hafa Adai Speaker Barnes,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of December 2019.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance Superintendent at 646-3204.

Regards,

for Vincent P. Arriola
Director

cc: The Honorable Jose Terlaje, Oversight Chair of DPW
Central Files, Guam Legislature

RDiaz/DMuna/MTeimoury/LIbanez

2020 FEB -4 PM 4:00

1509

542 North Marine Corps Drive, Tamuning, Guam 96913 • (671) 646-3131 / 647-5055• Fax (671)649-6178

DEPARTMENT OF PUBLIC WORKS
Division of Highways
Village Streets and Roads Resurfacing and Repairs
Monthly Report

**Report for the month of: December 2019**

**Rounds 1 & 2**

| Street Name | Location | Region | L | W | Cost | Status | Remarks |
|---|---|---|---|---|---|---|---|
| **Central Region** | | | | | | | |
| Route 30, Farenholt Ave | Tamuning | NR | 1541 | 30 | $ 227,068.35 | Installation of 2nd line on sidewalk to be scheduled. | Round 2 |
| **Southern Region** | | | | | | | |
| South Paulino Heights | Talofofo | | 1900 | 20 | $ 171,895.22 | Paving Completed. Road striping to be scheduled. | Round 2 |
| Sabana Drive | | SR | 1735 | 22 | $ 62,906.12 | Paving Completed. Road striping to be scheduled. | Round 2 |
| Sabana Extension | | SR | 335 | 22 | $ 31,557.36 | Paving Completed. Road striping to be scheduled. | Round 2 |
| North Paulino | | SR | 1740 | 14 | $ 94,613.56 | Paving Completed. Road striping to be scheduled. | Round 2 |
| | | **TOTAL** | 7251 | | $ 588,040.61 | | |

Notes for Rounds 1 & 2:
Payment No. 11 (Rev. 1) package transmitted to and received by DOA Accounting since October 4, 2019.

**Round 3**

| Street Name | Location | | L | W | Estimated Cost | Status | Remarks |
|---|---|---|---|---|---|---|---|
| **Northern Region** | | | | | | | |
| Tun Ignacio Chana | Yigo | | 700 | 22 | 67,626.91 | Pending Resurfacing | |
| David Flores Court | Yigo | | 232 | 22 | 22,413.49 | Pending Resurfacing | |
| **Central Region** | | | | | | | |
| Chargualaf Court | Agana Heights | | 315 | 20 | 31,201.46 | Paving Completed (11-20-2019). Road striping to be scheduled. | |
| Gajuman Street | Barrigada | | 540 | 22 | 52,888.00 | Pending Resurfacing | |
| Chalan Ping Pago | Chalan Pago | | 2367 | 22 | 216,196.93 | Pending Resurfacing | |
| Quichocho Street | Mangilao | | 1200 | 22 | 117,528.89 | Pending Resurfacing | |
| Sergio Cruz Road | Mangilao | | 1049 | 22 | 88,893.04 | Pending Resurfacing | |
| N. Old GW Road | MTM | | 563 | 20 | 55,883.40 | Paving Completed (11-05-2019). Road striping to be scheduled. | |
| J. A. Camacho Street | MTM | | 570 | 28 | 162,044.82 | Paving Completed (11-06-2019). Road striping to be scheduled. | |
| J. A. Camacho Street | MTM | | 2050 | 20 | 97,738.06 | Paving Completed (11-07-2019). Road striping to be scheduled. | |
| Lucio Road (Agana Springs) | Sinajana | | 890 | 20 | 75,136.48 | Paving Completed (12-11-2019). Road striping to be scheduled. | |
| Tan Joaquina Borja Street | Sinajana | | 487 | 20 | 43,517.74 | Paving Completed (11-21-2019). Road striping to be scheduled. | |
| **Southern Region** | | | | | | | |
| Duenas Street | Agat | | 1320 | 24 | 143,733.33 | Pending Resurfacing | |
| Felix T. Pangelinan Drive | Santa Rita | | 863 | 22 | 89,738.15 | Pending Resurfacing | |
| Francisco Perez Street, Ipan | Talofofo | | 850 | 22 | 114,382.35 | Pending Resurfacing | |
| Jose P. Cruz Street | Talofofo | | 1413 | 22 | 141,038.33 | Pending Resurfacing | |
| Chalan Aguon, Manengon | Yona | | 3425 | 22 | 341,865.74 | Pending Resurfacing | |
| | | **TOTAL:** | **18,834** | | **$ 1,861,827.12** | | |

Notes for Round 3:
1. Contract document signed by the Governor 7/25/19. Contractor Hawaiian Rock Produts received the approved building permit 10-03-2019 and working on schedule. Notice To Proceed issued to and received by contractor on 8/13/2019; contract time = 365 caendar days.
2. Harmon Industrial Park East and West were removed from the list; HMC crew to assess a couple of streets in Tamuning.
3. J. A. Camacho Street in MTM is added on the list.
4. Santa Rita village streets re-assessed; Felix T. Pangelinan Drive is added on the list.
5. Francisco Perez Street in Ipan, Talofofo is added on the llist.
6. The following streets are deleted on the list: Swamp Road, Chalan Lumasu Corner Biradan Pulattat, Patnetos Drive,Binakle Road, North Sabana Drive, Judge Sablan Street, Manibusan Street, Tun Jose L. San Nicolas Street.