The Honorable
LOURDES A. LEON GUERRERO
Maga' Håga · Governor

The Honorable
JOSHUA F. TENORIO
Sigundo Maga' Låhi · Lieutenant Governor

public works
DIPATTAMENTON CHE'CHO' PUPBLEKO
VINCENT P. ARRIOLA
Director
JESSE G. GARCIA
Deputy Director

35GL-20- 1510
Speaker Tina Rose Muña Barnes

FEB 04 2020
Time 2:38 AM PM
Received By: AR

2020 FEB -4 PM 4:00 DPT

The Honorable Tina Muna Barnes
Speaker
I Mina'trentai Singko no Liheslaturan Guåhan
35th Guam Legislature
Committee on Public Accountability, Human Resources, and the Guam Buildup
Guam Congress Building
163 Chalan Santo Papa
Hagåtña, Guam 96910

Hafa Adai Speaker Barnes,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of January 2020.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance Superintendent at 646-3204.

Regards,

for Vincent P. Arriola
Director

cc: The Honorable Jose Terlaje, Oversight Chair of DPW
Central Files, Guam Legislature

RDiaz/DMuna/MTeimoury/LIbanez

1510

542 North Marine Corps Drive, Tamuning, Guam 96913 • (671) 646-3131 / 647-5055• Fax (671)649-6178

DEPARTMENT OF PUBLIC WORKS
Division of Highways
Village Streets and Roads Resurfacing and Repairs
Monthly Report

Report for the month of: January 2020

Rounds 1 & 2

Street Name	Location	Region	L	W	Cost	Status	Remarks
Central Region							
Route 30, Farenholt Ave	Tamuning	NR	1541	30	$ 227,068.35	Installation of 2nd line on sidewalk to be scheduled	Round 2
Southern Region							
South Paulino Heights	Talofofo		1900	20	$ 171,895.22	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Drive		SR	1735	22	$ 62,906.12	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Extension		SR	335	22	$ 31,557.36	Paving Completed. Road striping to be scheduled.	Round 2
North Paulino		SR	1740	14	$ 94,613.56	Paving Completed. Road striping to be scheduled.	Round 2
		TOTAL	7251		$ 588,040.61		

Notes for Rounds 1 & 2:
Payment No. 11 (Rev. 1) package transmitted to and received by DOA Accounting since October 4, 2019.

Round 3

Street Name	Location		L	W	Estimated Cost	Status	Remarks
Northern Region							
Tun Ignacio Chana	Yigo		700	22	67,626.91	Pending Resurfacing	
David Flores Court	Yigo		232	22	22,413.49	Pending Resurfacing	
Central Region							
Chargualaf Court	Agana Heights		315	20	31,201.46	Paving Completed (11-20-2019). Road striping to be scheduled.	
Gajuman Street	Barrigada		540	22	52,888.00	Pending Resurfacing	
Chalan Ping Pago	Chalan Pago		2367	22	216,196.93	Pending Resurfacing	
Quichocho Street	Mangilao		1200	22	117,528.89	Paving Completed (01-28-2020). Road striping to be scheduled.	
Sergio Cruz Road	Mangilao		1049	22	88,893.04	Pending Resurfacing	
N. Old GW Road	MTM		563	20	55,883.40	Paving Completed (11-05-2019). Road striping to be scheduled.	
J. A. Camacho Street	MTM		570	28	162,044.82	Paving Completed (11-06-2019). Road striping to be scheduled.	
J. A. Camacho Street	MTM		2050	20	97,738.06	Paving Completed (11-07-2019). Road striping to be scheduled.	
Lucio Road (Agana Springs)	Sinajana		890	20	75,136.48	Paving Completed (12-11-2019). Road striping to be scheduled.	
Tan Joaquina Borja Street	Sinajana		487	20	43,517.74	Paving Completed (11-21-2019). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 1)	TATUHA		733	22	98,961.35	Paving Completed (01-04-2020). Road striping to be scheduled.	
Southern Region							
Duenas Street	Agat		1320	24	143,733.33	Pending Resurfacing	
Felix T. Pangelinan Drive	Santa Rita		863	22	89,738.15	Pending Resurfacing	
Francisco Perez Street, Ipan	Talofofo		850	22	114,382.35	Pending Resurfacing	
Jose P. Cruz Street	Talofofo		1413	22	141,038.33	Pending Resurfacing	
Chalan Aguon, Manengon	Yona		3425	22	341,865.74	Pending Resurfacing	
		TOTAL:	19,567		$ 1,960,788.47		

Notes for Round 3:
1. Contract document signed by the Governor 7/25/19. Contractor Hawaiian Rock Produts received the approved building permit 10-03-2019 and working on schedule. Notice To Proceed issued to and received by contractor on 8/13/2019; contract time = 365 caendar days.
2. Harmon Industrial Park East and West were removed from the list; HMC crew to assess a couple of streets in Tamuning.
3. J. A. Camacho Street in MTM is added on the list.
4. Santa Rita village streets re-assessed; Felix T. Pangelinan Drive is added on the list.
5. Francisco Perez Street in Ipan, Talofofo is added on the llist.
6. The following streets are deleted on the list: Swamp Road, Chalan Lumasu Corner Biradan Pulattat, Patnetos Drive,Binakle Road, North Sabana Drive, Judge Sablan Street, Manibusan Street, Tun Jose L. San Nicolas Street.
7. Tun Joaquin Flores Street is added on the list.