clerks@guamlegislature.org

From: Speaker's Office <speaker@guamlegislature.org>
Sent: Thursday, June 18, 2020 9:58 AM
To: Clerks Office
Cc: Rennae Meno
Subject: Messages and Communications
Attachments: Monthly Status Report for VSRRR for the Month of May 2020.pdf

06-18-20	9:43 AM	06-10-20	Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of May 2020.	Department of Public Works	35GL-20-1895

Sinseru yan Minagåhet,

Office of the Speaker • Tina Rose Muña Barnes
Committee on Public Accountability, Human Resources & the Guam Buildup

35th Guam Legislature
I Mina'trentai Singko na Liheslaturan Guåhan

Guam Congress Building | 163 Chalan Santo Papa | Hagatna, GU 96910
T: (671) 477-2520/1
speaker@guamlegislature.org

This e-mail message is intended only for the use of the individual or entity named above and may contain confidential and privileged information. If you are not the intended recipient, any disclosure, copying, distribution or use of the information contained in this transmission is strictly PROHIBITED. If you have received this transmission in error, please immediately notify us by replying to speaker@guamlegislature.org and delete the message immediately. Thank you very much.

Gumai pribilehu yan konfedensia este siha na mensåhi. Solo espesiåtmente para hågu ma entensioña pat ma aturisa para unrisibi. Sen prubidu kumu ti un ma aturisa para manribisa, na'setbe, pat mandespåtcha. Yanggen lachi rinisibu-mu nu este na mensåhi , put fabot ago' guatu gi I numa'huyong gi as speaker@guamlegislature.org yan despues destrosa todu siha I kopian mensåhi. Si Yu'os ma'åse'.

The Honorable
LOURDES A. LEON GUERRERO
Maga' Håga · Governor

The Honorable
JOSHUA F. TENORIO
Sigundo Maga' Låhi · Lieutenant Governor

public works
DIPATTAMENTON CHE'CHO' PUPBLEKO
VINCENT P. ARRIOLA
Director
JESSE G. GARCIA
Deputy Director

35GL-20-1895
Speaker Tina Rose Muña Barnes

10 JUN 2020

JUN 18 2020
Time 1:43 AM / PM
Received By: Matt

The Honorable Tina Muna Barnes
Speaker
I Mina'trentai Singko no Liheslaturan Guåhan
35th Guam Legislature
Committee on Public Accountability, Human Resources, and the Guam Buildup
Guam Congress Building
163 Chalan Santo Papa
Hagåtña, Guam 96910

Hafa Adai Speaker Barnes,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of May 2020.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance Superintendent at 646-3204 or Ms. Linda Ibanez, Chief of Operations, at 646-3232.

Regards,

Vincent P. Arriola
Director

cc: The Honorable Jose Terlaje, Oversight Chair of DPW
Central Files, Guam Legislature

RDiaz/DMuna/LIbanez

DEPARTMENT OF PUBLIC WORKS
Division of Highways
Village Streets and Roads Resurfacing and Repairs
Monthly Report

Report for the month of: May 2020

Rounds 1 & 2

Street Name	Location	Region	L	W	Cost	Status	Remarks
Central Region							
Route 30, Farenholt Ave	Tamuning	NR	1541	30	$ 227,068.35	Installation of 2nd line on sidewalk to be scheduled.	Round 2
Southern Region							
South Paulino Heights	Talofofo	SR	1900	20	$ 171,895.22	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Drive		SR	1735	22	$ 62,906.12	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Extension		SR	335	22	$ 31,557.36	Paving Completed. Road striping to be scheduled.	Round 2
North Paulino		SR	1740	14	$ 94,613.56	Paving Completed. Road striping to be scheduled.	Round 2
		TOTAL	7251		$ 588,040.61		

Notes for Rounds 1 & 2:
Payment No. 11 (Rev. 1) received by Hawaiian Rock Products..

Round 3

Street Name	Location		L	W	Estimated Cost	Status	Remarks
Northern Region							
Swamp Road	Dededo	NR	6,365.00	22	$ 643,965.12	Removed from the list per management and re-assessment.	
Chalan Lumasu Corner Biradan Pulattat	Dededo	NR	955.00	22	$ 83,780.62	Removed from the list per management and re-assessment.	
Tun Ignacio Chana St /David Flores Ct	Yigo	NR	1,164.00	22	$ 117,764.82	Removed from the list per management and re-assessment.	
Central Region							
Patnetos Drive	Agana Heights	CR	900.00	22	$ 92,008.89	Removed from the list per management and re-assessment.	
Chargualaf Court	Agana Heights	CR	315.00	20	$ 31,201.46	Paving Completed (11-20-2019). Road striping to be scheduled.	
Binakle Road	Asan-Maina	CR	1,054.00	22	$ 107,752.63	Removed from the list per management and re-assessment.	
North Sabana Drive	Barrigada	CR	4,103.00	22	$ 419,458.30	Removed from the list per management and re-assessment.	
Gajuman Street	Barrigada	CR	702.00	22	$ 72,691.48	Paving Completed (02-19-2020). Road striping to be scheduled	
Maimai Road	CPO	CR	5,280.00	22	$ 539,785.48	Pending Resurfacing	
Chalan Ping Pago	Chalan Pago	CR	2,367.00	22	$ 216,196.93	Removed from the list per management and re-assessment.	
Judge Sablan Street	Chalan Pago	CR	2,567.00	22	$ 363,572.96	Removed from the list per management and re-assessment.	
Sergio Cruz Road	Mangilao	CR	1,049.00	22	$ 88,893.04	Removed from the list per management and re-assessment.	
Quichocho Street	Mangilao	CR	1,570.00	22	$ 193,907.22	Paving Completed (01-28-2020). Pavement marking completed.	
Manibusan Street	MTM	CR	1,582.00	22	$ 161,731.18	Removed from the list per management and re-assessment.	
N. Old GW Road	MTM	CR	563.00	20	$ 55,883.40	Paving Completed (11-05-2019). Road striping to be scheduled.	
J. A. Camacho Street (Day 1)	MTM	CR	570.00	28	$ 162,044.82	Paving Completed (11-06-2019). Pavement marking completed	
J. A. Camacho Street (Day 2)	MTM	CR	2,050.00	20	$ 133,179.84	Paving Completed (11-07-2019). Pavement marking completed	
Lucio Road (Agana Springs)	Sinajana	CR	890.00	20	$ 75,136.48	Paving Completed (12-11-2019). Pavement marking completed	
Tan Joaquina Borja Street	Sinajana	CR	487.00	20	$ 43,517.74	Paving Completed (11-21-2019). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 1)	TATUHA	CR	733.00	22	$ 98,961.36	Paving Completed (01-04-2020). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 2)	TATUHA	CR	485.00	22	$ 83,804.82	Paving Completed (03-12-2020). Road striping to be scheduled.	
Harmon Industrial Park (East)	TATUHA	CR	2,028.00	22	$ 207,326.70	Re-obligated	
Harmon Industrial Park (West)	TATUHA	CR	2,149.00	22	$ 219,696.78	Re-obligated	
Southern Region							
Duenas Street	Agat	SR	1,320.00	24	$ 149,736.89	Removed from the list per management and re-assessment.	
Felix T. Pangelinan Drive	Santa Rita	SR	863.00	22	$ 89,738.15	Removed from the list per management and re-assessment.	
Francisco Perez Street, Ipan	Talofofo	SR	850.00	22	$ 114,382.35	Removed from the list per management and re-assessment.	
Jose P. Cruz Street	Talofofo	SR	1,413.00	22	$ 146,929.32	Pending Resurfacing	
Chalan Aguon, Manengon	Yona	SR	3,425.00	22	$ 356,145.03	Removed from the list per management and re-assessment.	
Cook Street	Agat	SR	418.00	22	$ 46,891.86	Removed from the list per management and re-assessment.	
Perry Street	Agat	SR	306.00	22	$ 30,101.33	Removed from the list per management and re-assessment.	
N. Eugenio Street	Agat	SR	630.00	22	$ 70,674.33	Removed from the list per management and re-assessment.	
Chalan Chandiha	Inarajan	SR	500.00	22	$ 51,991.98	Removed from the list per management and re-assessment.	
Tun Jose L. San Nicolas	Inarajan	SR	2,106.00	22	$ 189,904.00	Removed from the list per management and re-assessment.	
Malojloj Highway Rte 4 (From Wolford Hts. To Dandan Road)	Talofofo	SR	154.00	22	$ 13,858.50	Paving Completed	
N. San Miguel Street/Ernest P. Santos Street, Ipan	Talofofo	SR	6,336.00	22	$ 658,842.31	Pending Resurfacing	
Malojloj Highway Rte 4 (From Wolford Drive To K76 Gas Station)	Talofofo	SR	13,163.00	22	$ 1,870,218.15	Pending Resurfacing	
TOTAL DELETED (ROUND 3)			**38,268.00**		**$ 3,821,713.89**		
TOTAL PENDING (ROUND 3)			**24,779.00**		**$ 3,215,775.26**		
TOTAL COMPLETED (ROUND 3)			**8,519**		**$ 964,187.12**		

Notes for Round 3:
1. Contract document signed by the Governor 7/25/19. Contractor Hawaiian Rock Produts received the approved building permit 10-03-2019 and working on schedule Notice To Proceed issued to and received by contractor on 8/13/2019; contract time = 365 caendar days.
2. Harmon Industrial Park East and West were removed from the list; HMC crew to assess a couple of streets in Tamuning.
3. J. A. Camacho Street in MTM is added on the list.
4. Santa Rita village streets re-assessed; Felix T. Pangelinan Drive is added on the list.
5. Francisco Perez Street in Ipan, Talofofo is added on the llist.
6. The following streets are deleted on the list: Swamp Road, Chalan Lumasu Corner Biradan Pulattat, Patnetos Drive,Binakle Road, North Sabana Drive, Judge Sablan Street, Manibusan Street, Tun Jose L. San Nicolas Street.
7. Tun Joaquin Flores Street Part 1 & Part 2 are added on the list to replace Harmon Industrial Park East & West.
8. The following streets are aded on the list: Cook Street, Perry Street, N. Eugenio Street, Malojloj Highway Route 4 (From Wolford Hts. To Dandan Road), N. San Miguel Street/Ernest P. Santos Street, Tun Joaquin Flores Street (Part 2), Maimai Road.
9. The following streets are added on the list: Malojloj Highway Rte 4 (From Wolford Drive to K76 Gas Station).
10. Working on Change Order No. 1.