clerks@guamlegislature.org

From: Speaker's Office <speaker@guamlegislature.org>
Sent: Wednesday, July 15, 2020 3:46 PM
To: Clerks Office
Cc: Rennae Meno
Subject: Messages and Communications
Attachments: Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of June 2020.pdf

07-15-20	3:42 PM	07-15-20	Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of June 2020.	Department of Public Works	35GL-20-2007

Sinseru yan Minagåhet,

Office of the Speaker • Tina Rose Muña Barnes
Committee on Public Accountability, Human Resources & the Guam Buildup

35th Guam Legislature
I Mina'trentai Singko na Liheslaturan Guåhan

Guam Congress Building | 163 Chalan Santo Papa | Hagatna, GU 96910
T: (671) 477-2520/1
speaker@guamlegislature.org

This e-mail message is intended only for the use of the individual or entity named above and may contain confidential and privileged information. If you are not the intended recipient, any disclosure, copying, distribution or use of the information contained in this transmission is strictly PROHIBITED. If you have received this transmission in error, please immediately notify us by replying to speaker@guamlegislature.org and delete the message immediately. Thank you very much.

Gumai pribilehu yan konfedensia este siha na mensåhi. Solo espesiåtmente para hågu ma entensioña pat ma aturisa para unrisibi. Sen prubidu kumu ti un ma aturisa para manribisa, na'setbe, pat mandespåtcha. Yanggen lachi rinisibu-mu nu este na mensåhi , put fabot ago' guatu gi I numa'huyong gi as speaker@guamlegislature.org yan despues destrosa todu siha I kopian mensåhi. Si Yu'os ma'åse'.

The Honorable
LOURDES A. LEON GUERRERO
Maga' Håga · Governor

The Honorable
JOSHUA F. TENORIO
Sigundo Maga' Låhi · Lieutenant Governor

public works
DIPATTAMENTON CHE'CHO' PUPBLEKO
VINCENT P. ARRIOLA
Director
JESSE G. GARCIA
Deputy Director

35GL-20-2007
Speaker Tina Rose Muña Barnes

15 JUL 2020

JUL 15 2020
Time 3:05 ( )AM (PM
Received By: Matt

The Honorable Tina Muna Barnes
Speaker
I Mina'trentai Singko no Liheslaturan Guåhan
35th Guam Legislature
Committee on Public Accountability, Human Resources, and the Guam Buildup
Guam Congress Building
163 Chalan Santo Papa
Hagåtña, Guam 96910

Hafa Adai Speaker Barnes,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of June 2020.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance Superintendent at 646-3204 or Ms. Linda Ibanez, Chief of Operations, at 646-3232.

Regards,

Vincent P. Arriola
Director

cc: The Honorable Jose Terlaje, Oversight Chair of DPW
Central Files, Guam Legislature

RDiaz/DMuna/LIbanez

542 North Marine Corps Drive, Tamuning, Guam 96913 • (671) 646-3131 / 647-5055• Fax (671)649-6178

DEPARTMENT OF PUBLIC WORKS
Division of Highways
Village Streets and Roads Resurfacing and Repairs
Monthly Report

Report for the month of: June 2020

Rounds 1 & 2

Street Name	Location	Region	L	W	Cost	Status	Remarks
Central Region							
Route 30, Farenholt Ave	Tamuning	NR	1541	30	$ 227,068.35	Installation of 2nd line on sidewalk to be scheduled.	Round 2
Southern Region							
South Paulino Heights	Talofofo	SR	1900	20	$ 171,895.22	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Drive		SR	1735	22	$ 62,906.12	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Extension		SR	335	22	$ 31,557.36	Paving Completed. Road striping to be scheduled.	Round 2
North Paulino		SR	1740	14	$ 94,613.56	Paving Completed. Road striping to be scheduled.	Round 2
		TOTAL	7251		$ 588,040.61		

Notes for Rounds 1 & 2:

Round 3

Street Name	Location		L	W	Estimated Cost	Status	Remarks
Northern Region							
Central Region							
Chargualaf Court	Agana Heights	CR	315.00	20	$ 31,201.46	Paving Completed (11-20-2019). Road striping to be scheduled.	
Gajuman Street	Barrigada	CR	702.00	22	$ 72,691.48	Paving Completed (02-19-2020). Road striping to be scheduled.	
Quichocho Street	Mangilao	CR	1,570.00	22	$ 193,907.22	Paving Completed (01-28-2020); Pavement marking completed.	
N. Old GW Road	MTM	CR	563.00	20	$ 55,883.40	Paving Completed (11-05-2019). Road striping to be scheduled.	
J. A. Camacho Street (Day 1)	MTM	CR	570.00	28	$ 162,044.82	Paving Completed (11-06-2019); Pavement marking completed.	
J. A. Camacho Street (Day 2)	MTM	CR	2,050.00	20	$ 133,179.84	Paving Completed (11-07-2019); Pavement marking completed.	
Lucio Road (Agana Springs)	Sinajana	CR	890.00	20	$ 75,136.48	Paving Completed (12-11-2019); Pavement marking completed.	
Tan Joaquina Borja Street	Sinajana	CR	487.00	20	$ 43,517.74	Paving Completed (11-21-2019). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 1)	TATUHA	CR	733.00	22	$ 98,961.36	Paving Completed (01-04-2020). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 2)	TATUHA	CR	485.00	22	$ 83,804.82	Paving Completed (03-12-2020). Road striping to be scheduled.	
Maimai Road	CPO	CR	5,280.00	22	$ 539,785.48	Pending Resurfacing	
		CR					
		CR					
		CR					
		CR					
		CR					
		CR					
		CR					
Southern Region							
Malojloj Highway Rte 4 (From Wolford Hts. To Dandan Road)	Talofofo	SR	154.00	22	$ 13,858.50	Paving Completed	Spot repair work
Malojloj Highway Rte 4 (From Wolford Hts. To As-Alonso Road), Phase 1 (CO No. 1)	Talofofo	SR	2,318.00	22	$ 123,277.78	Pending Resurfacing	
Malojloj Highway Rte 4 (From As-Alonso Road To Transfer Station), Phase 2 (CO No. 1)	Talofofo	SR	2,965.00	22	$ 155,627.78	Pending Resurfacing	
Malojloj Highway Rte 4 (From Transfer Station to ICC Project), Phase 3 (CO No. 1)	Talofofo	SR	3,202.00	22	$ 529,753.11	Pending Resurfacing	
Malojloj Highway Rte 4 (From ICC Project to Dandan Road), Phase 4 (CO No. 1)	Talofofo	SR	1,566.00	22	$ 124,410.00	Pending friction course paving	
Malojloj Highway Rte 4 (From ICC Project to Dandan Road), Phase 4 (CO No. 1)	Talofofo	SR	1,566.00		$ 236,742.76	Minor Asphalt Conc. Paving Completed (06-25-2020)	Including Milling
Malojloj Highway Rte 4 (From Dandan Road to Near K76 Gas Station), Phase 5 (CO No. 1)	Talofofo	SR	3,112.00	22	$ 706,193.48	Minor Asphalt Conc. & Friction Course Paving Completed (06-20-2020)	Including Milling
N. San Miguel Street/Ernest P. Santos Street, Ipan	Talofofo	SR	6,336.00	22	$ 658,842.31	Pending Resurfacing	
Jose P. Cruz Street	Talofofo	SR	1,413.00	22	$ 146,929.32	Pending Resurfacing	
		SR					
		SR					
		SR					
TOTAL PENDING (ROUND 3)			**23,080.00**		**$ 1,872,020.14**		
TOTAL COMPLETED (ROUND 3)			**13,197**		**$ 1,907,123.36**		

Notes for Round 3:

1. The following streets are added on the list: Malojloj Highway Rte 4 Phase 1, Phase 2, Phase 3, Phase 4 & Phase 5..
2. Change Order No. 1 has issue with AG regarding time extension and funding addition.